



**To:** Mayor and City Council  
**From:** Keith Abraham, Parks and Recreation Director  
**Date:** March 21, 2025  
**Subject:** Fitch Family Indoor Aquatic Center

**PROJECT UPDATE:**

In accordance with a previous directive, staff is required to keep the City Council informed of the construction status of the Fitch Family Indoor Aquatic Center (FFIAC) and will provide a written update at Council's second meeting of each month. Additionally, staff, along with representatives from Story Construction and RDG Planning and Design, will provide an in-person update once per quarter (January, April, July, & October). If anything occurs during the project that requires Council action, staff will present this in a timely manner. Therefore, the City's Construction Manager for the project, Story Construction, has provided a Project Status Report (Attachment A).

Story Construction and RDG Planning and Design are 92% complete with reviewing shop drawings and submittals. This activity will continue until 100% complete.

**CHANGE ORDER SUMMARY:**

There were no change orders recently approved but the changes thus far on the project are shown on the change order log (Attachment B).

To date, change orders for the project total \$251,029, or 11.95% of the contingency budget. The contingency for this project is \$2.1 million with a current balance of \$1,848,971. There is also \$1 million set aside for mitigation of contamination issues, which has not been used at this time.

**ATTACHMENT(S):**

[Attachment A - Story Construction Monthly Project Status Report 2025-3.pdf](#)  
[Attachment B - Change Order Log - 3-25-25.pdf](#)