

COUNCIL ACTION FORM

SUBJECT: COMPLETION OF WATER POLLUTION CONTROL FACILITY RAW WASTEWATER PUMP STATION PIPE SUPPORTS AND CHECK VALVE REPLACEMENT

BACKGROUND:

On August 28, 2012, Council awarded a \$135,300 contract to Story Construction to replace pipe supports and check valves in Water Pollution Control Facility's raw water pump station.

The work for this contract is now complete. The substantial completion date was June 30, 2013, but work was completed early. There was one change order on the project in the amount of \$5,190.00. The number of pipe supports specified did not match the actual number to be replaced, so four supports were added to the contract. The engineer has issued a statement certifying that the project is complete.

ALTERNATIVES:

1. Accept the Water Pollution Control Facility raw wastewater pump station pipe supports and check valve replacement project as complete, and authorize final payment in accordance with the contract to Story Construction.
2. Do not accept completion of this project.

MANAGER'S RECOMMENDED ACTION:

Work for this project has been completed in accordance with the City's plans and specifications.

Therefore, it is the recommendation of the City Manager that the City Council adopt Alternative No. 1, thereby accepting the project as complete and authorizing final payment to Story Construction.