

COUNCIL ACTION FORM

SUBJECT: **FINAL COMPLETION OF WATER POLLUTION CONTROL FACILITY
TRICKLING FILTER PUMP STATION CHECK VALVE REPLACEMENT**

BACKGROUND:

On September 10, 2013, Council awarded a contract to replace check valves in the Water Pollution Control Facility's trickling filter pump station to Story Construction in the amount of \$62,900. The FY 13/14 Capital Improvements Plan included \$70,000 for this work.

All work under this contract has now been completed. The substantial completion date required by the contract is March 31, 2014, but work was completed early. There were no change orders on the project. A copy of the engineer's statement of completion is attached.

ALTERNATIVES:

1. Approve completion and authorize final payment, in accordance with the contract, to Story Construction for replacement of check valves in the trickling filter pump station.
2. Do not accept completion of the replacement of check valves in the trickling filter pump station.

MANAGER'S RECOMMENDED ACTION:

Work for the project has been completed in accordance with plans and specifications.

Therefore, it is the recommendation of the City Manager that the City Council adopt Alternative No. 1, thereby approving completion and authorizing final payment to Story Construction for this project.



ENGINEER'S STATEMENT OF COMPLETION

Trickling Filter Pump Station Check Valve Replacement Project
Contract No. 2014-033

Engineer: Ames Water and Pollution Control Department

Contractor: Story Construction

I hereby state that the replacement of the check valves in the Trickling Filter Pump Station has been satisfactorily completed in general compliance with the terms, conditions, and stipulations of said contract.

The work was completed on December 17, 2013.

I further state that the total amount due the contractor for the fulfillment of said contract is \$62,900.00.

Kris Evans, Ph.D., P.E., Environmental Engineer
Water and Pollution Control Department

Date: 1/7/14