

COUNCIL ACTION FORM

SUBJECT: VET MED SUBSTATION FEEDERS EXTENSION – 1200 AMP SWITCHGEAR - CONTRACT COMPLETION

BACKGROUND

This electric distribution system improvement project added a new underground feeder south from the Vet Med Substation to the ISU Research Park. **This portion of the project is for the purchase of one 1200 Amp Switchgear.**

On February 11, 2014, City Council awarded a contract to WESCO Distribution, Des Moines, IA, in the amount of \$17,334 for the 1200 Amp Switchgear.

The engineer's estimated cost of this project was \$300,000. The approved FY2013/14 Capital Improvements Plan for Electric Services includes \$300,000 for materials and construction of this project. A summary of the overall project costs are on page 2.

All of the requirements of the contract have been met by WESCO Distribution, and the Engineer has provided a certificate of completion.

ALTERNATIVES:

- 1) Accept completion of the contract with WESCO Distribution for the 1200 Amp Switchgear for the Vet Med Substation Feeder Extension at a total cost of \$17,334.
- 2) Delay acceptance of this contract.

MANAGER'S RECOMMENDED ACTION:

The contractor for the Vet Med Substation Feeder Extension has delivered the material specified under the contract. The Engineer has issued a certificate of completion on the work.

Therefore, it is the recommendation of the City Manager that the City Council adopt Alternative No. 1 as stated above.

PROJECT BUDGET

Below is a summary of all the project costs:

\$300,000.00	Amount budgeted for project
\$17,334.00	Bid award amount for 1200 amp switchgear
\$170,786.97	Bid award amount for Vet Med Substation Feeder Extension construction phase.
\$4,714.00	Contract Change Order No. 1 to Vet Med Substation Feeder Extension construction phase.
\$8,414.00	Contract Change Order No. 2 to Vet Med Substation Feeder Extension construction phase.
<u>\$22,854.40</u>	Contract Change Order No. 3 to Vet Med Substation Feeder Extension construction phase
\$224,103.37	Total committed to date