

COUNCIL ACTION FORM

SUBJECT: **2008/09 CYRIDE ROUTE PAVEMENT IMPROVEMENTS
(TORONTO STREET AND HUTCHISON STREET)**

BACKGROUND:

This is the annual program for pavement improvements to streets that are bus routes. These streets were designed and built for lighter residential traffic. With these streets designated as bus routes, accelerated deterioration of the street pavement has occurred. Pavement improvements will restore street sections to carry projected traffic volumes.

The 2008/09 project locations were Toronto Street (Florida Avenue to North Dakota Avenue) and Hutchison Street (Florida Avenue to North Dakota Avenue). The project consisted of reconstruction of the roadways with seven-inch concrete paving.

On July 14, 2009, City Council awarded the contract to Con-Struct, Inc. of Ames, Iowa, in the amount of \$399,342.00. Construction was completed in the amount of \$384,999.45. Engineering and construction administration expenses were in the amount of \$93,815, bringing total project costs to \$478,815.

This project used \$8,175 of 2006/07 Pedestrian Walkway Program funds to complete the sidewalk on the west side of North Dakota Avenue from Toronto Street to Reliable Street. The remaining \$470,640 of project expenses are funded from the 2008/09 CyRide Pavement Improvement Project (Northwestern-Johnson Street to 30th Street) which included \$1,000,000 from the sale of General Obligation Bonds for both the Northwestern and Toronto street improvement projects.,

ALTERNATIVES:

1. Accept the 2008/2009 CyRide Route Pavement Improvements (Toronto Street and Hutchison Street) as completed by Con-Struct, Inc. of Ames, Iowa, in the amount of \$384,999.45.
2. Direct staff to pursue other options.

MANAGER'S RECOMMENDED ACTION:

This project has been constructed in accordance with the approved plans and specifications, and should now be accepted as complete. Therefore, it is the recommendation of the City Manager that the City Council adopt Alternative No. 1, thereby accepting the 2008/2009 CyRide Route Pavement Improvements (Toronto/Hutchison) as completed by Con-Struct, Inc. of Ames, Iowa, in the amount of \$384,999.45.