




12

Public Works Department
515 Clark Avenue, Ames, Iowa 50010
Phone 515-239-5160
Fax 515-239-5404

December 1, 2009

Honorable Mayor and Council Members
City of Ames
Ames, Iowa 50010



Ladies and Gentlemen:

I hereby certify that the utilities and concrete paving required as a condition for approval of the final plat of the **Street Lane Widening from East Side of Out-lot B, Aspen Ridge, to the East Side of the lot of Grand Aspen, 3rd Addition** have been completed in an acceptable manner by Eco-Tech Construction of Grimes, Iowa. The above mentioned improvements have been inspected by the Engineering Division of the Public Works Department of the City of Ames, Iowa and found to meet city specifications and standards.

As a result of this certification, it is recommended that the financial security for public improvements on file with the City for this subdivision be released in full.

Sincerely,

John Joiner, P.E.
Public Works Director
City of Ames

JJ/ec

cc: Finance, Contractor, PW Admin Asst, Construction Supervisor, PW Senior Clerk,
Planning & Housing

Description	Unit	Quantity
Division 1 – South 16th Street Widening – North Side		
Traffic Control	LS	1
Grading	CY	250
Excavation, Class 10	CY	860
Subgrade Preparation, 12-Inch	SY	2,650
Subbase (IaDOT Granular Subbase), 6-Inch	TON	900
6" Slotted PVC Subdrain	LF	825
4" Slotted PVC Subdrain	LF	965
Subdrain Cleanout	EA	3
Water Main Connect to Existing	EA	1
Fire Hydrant Installation	EA	1
Adjust Water Valve Fixtures	EA	2
Storm Sewer, Type SW-507 Intakes	EA	5
Storm Sewer Pipe, 18" x 29" Elliptical	LF	106
Rip Rap, IDOT Class D	TON	60
Storm Sewer, Concrete End Wall, 12'x1'x4'	LS	1
Paving, PCC, 8-Inch	SY	2,450
Division 2 – Bike Path and Grading		
Subgrade Prep, 6" Scarification and Recompaction	SY	1,400
8' Wide Bikepath, PCC, 5-Inch	SY	1,080