

May 5, 2015

Honorable Mayor and Council Members  
City of Ames  
Ames, Iowa 50010

Ladies and Gentlemen:

I hereby certify that the public improvements required as a condition for approval of the final plat of **Brookview Place West, 4<sup>th</sup> Addition** have been completed in an acceptable manner by **Ames Trenching & Excavating of Ames, IA and Manatts, Inc. of Ames, IA**. The above mentioned improvements have been inspected by the City of Ames, Iowa and found to meet City specifications and standards.

As a result of this certification, it is recommended that the financial security for public improvements on file with the City for this subdivision be reduced to **\$19,750.00**. The remaining work that covers this financial security is the installation of asphalt surface paving, utility adjustments, and pedestrian ramps.

Sincerely,



John Joiner, P.E.  
Public Works Director  
City of Ames

JJ/jc

cc: Finance, Contractor, Construction Supervisor, PW Senior Clerk, Planning & Housing

Brookview Place West 4<sup>th</sup> Addition  
 May 5, 2015

Description	Unit	Quantity
8" Sanitary Sewer	LF	472
Sanitary Sewer Manhole	EA	3
4" Sanitary Sewer Service	EA	14
8" Temporary Plug	EA	1
TV Sanitary Sewer	LS	1
15" RCP Storm Sewer	LF	64
6" PVC Footing Drain Collector	LF	464
SW-501 Intake	EA	2
Clean Out	EA	2
1-1/2' Footing Drain Services	EA	14
TV Storm Sewer	LS	1
Standard Fire Hydrant Assembly	EA	2
8" Water Main	LF	480
8" Gate Valve	EA	1
Wall Type Reaction Block	EA	1
1" Water Services	EA	14
Temporary 8" Plug	EA	1
8" Thick AC Paving	SY	1282
12" Thick Subgrade Preparation	SY	2027
Curb and Gutter	LF	918
6" Thick Two-Way Sidewalk Pedestrian Ramp and Landing	EA	2
Truncated Dome Tiles (2x4)	LF	24
Temporary 7" Thick PCC Turn-Around	SY	234
End of Road Barricade	EA	1
Mass Grading	LS	1
Finish Grading	LS	1
Erosion Control & SWPPP Management	LS	1
Temporary Seeding	LS	1