



**Public Works Department**  
515 Clark Avenue, Ames, Iowa 50010  
Phone 515-239-5160 ♦ Fax 515-239-5404

**36**

March 22, 2016

Honorable Mayor and Council Members  
City of Ames  
Ames, Iowa 50010

Ladies and Gentlemen:

I hereby certify that the street lighting along Marigold Drive as a condition for approval of the final plat of **South Fork, 7<sup>th</sup> Addition** has been completed. The above-mentioned improvements have been inspected by the Engineering Division of the Public Works Department of the City of Ames, Iowa and found to meet City specifications and standards.

As a result of this certification, it is recommended that the financial security for public improvements on file with the City for this subdivision be reduced to **\$3,600.00** for the above referenced subdivision to cover the installation of ADA compliant pedestrian ramps at Dotson Drive and Harris Street.

Sincerely,

John C. Joiner, P.E.  
Director

JJ/jc

cc: Finance, Contractor, Construction Supervisor, PW Senior Clerk, Planning & Housing,  
Subdivision file

South Fork, 7<sup>th</sup> Addition

March 22, 2016

Page 2

Description	Unit	Quantity
Class 13 Excavation	CY	2,000
Sub-grade Preparation	SY	2,310
8" Sanitary Sewer Main, PVC	LF	156
4" Sanitary Sewer Service, PVC	EA	8
Storm Sewer, RCP 15", CL 3	LF	213
Storm Sewer Service Stub, PVC, 1-1/2"	EA	8
Water main, Trenched, PVC, 8"	LF	116
Water Service Connection, Curb Stop & Box, 1"	EA	8
Manhole, SW 301, 48"	EA	1
Intake, SW 501	EA	1
Intake, SW 503	EA	1
Manhole Adjustment, Major	EA	7
Sidewalk, PCC, 6"	SY	40
30" PCC Curb and Gutter	LF	1,400
Pavement, 8" HMA	SY	653
Pavement, 10" HMA	SY	1,087
Seeding, Type 1 Lawn Mix	ACRE	1
Silt Fence-Install, Maint. & Removal	LF	300
Inlet Protection Device-Install, Maint. & Removal	EA	3
Stabilized Construction Entrance	EA	1

South Fork, 7<sup>th</sup> Addition

March 22, 2016

Page 3

Description	Unit	Quantity
Class 13 Excavation	CY	2,050
Sub-grade Preparation	SY	1,570
8" Sanitary Sewer Main, PVC	LF	304
4" Sanitary Sewer Service, PVC	EA	13
Storm Sewer, RCP 15", CL 3	LF	182
Footing Drain Collector, 6"	LF	165
Footing Drain Cleanout, 6"	EA	1
Footing Drain Outlet and Connection, 6"	EA	1
Storm Sewer Service Stub, PVC, 1-1/2"	EA	13
Water main, Trenched, PVC, 8"	LF	324
Water Service Connection, Curb Stop & Box, 1"	EA	13
8" Tee	EA	1
Fire Hydrant Assembly (includes gate valve, boot, 6" pipe and fittings)	EA	1
Intake, SW501	EA	2
Manhole Adjustment, Major	EA	1
Pavement, 6" PCC	SY	365
30" PCC Curb and Gutter	LF	654
Pavement, 8" HMA	SY	945
Pavement Removal	SY	134
Seeding, Type 1 Lawn Mix	ACRE	1
Inlet Protection Device, Install, Maintain, Remove	EA	1
Stabilized Construction Entrance	EA	1