

Public Works Department

515 Clark Avenue, Ames, Iowa 50010 Phone 515-239-5160 ♦ Fax 515-239-5404

November 28, 2017

Honorable Mayor and Council Members City of Ames Ames, Iowa 50010

Ladies and Gentlemen:

I hereby certify that the sanitary sewer, storm sewer, subgrade preparation, curb & gutter and asphalt pavement, erosion control, and water main installation, required as a condition for approval of the final plat of **Scenic Point Subdivision** have been completed in an acceptable manner by **Ames Trenching of Ames, IA and Manatts Inc. of Ames, IA.** The above-mentioned improvements have been inspected by the Engineering Division of the Public Works Department of the City of Ames, lowa and found to meet City specifications and standards.

As a result of this certification, it is recommended that the financial security for public improvements on file with the City for this subdivision be released in full.

Sincerely,

John C. Joiner, P.E.

Director

JJ/jc

cc: Finance, Contractor, Planning & Housing, Subdivision file

c foi

Description	Unit	Quantity
MOBILIZATION	LS	1
EXCAVATION, CLASS 13	CY	4,800
SUBGRADE PREPARATION, 12"	SY	1,956
GRANULAR SUBBASE	SY	1,956
SANITARY SEWER GRAVITY MAIN, TRENCHED, 6"	LF	182
SANITARY FORCE MAIN, TRENCHED, 1.5"	LF	672
SANITARY SEWER SERVICE STUB	EA	7
STORM SEWER, TRENCHED, RCP CLASS III, 15-INCH	LF	250
PIPE CULVERT, TRENCHED, 36"	LF	25
PIPE APRON, RCP, 15"	EA	2
SUBDRAIN, PERFORATED, 6-INCH	LF	285
SUBDRAIN OUTLETS AND CONNECTIONS	EA	1
STORM SEWER SERVICE STUB	EA	7
WATER MAIN, TRENCHED, 8-INCH	LF	808
FITTING, 8"	LB	454
WATER SERVICE STUB, 1-INCH	EA	7
VALVE, 8"	EA	2
FIRE HYDRANT ASSEMBLY	EA	2
MANHOLE TYPE SW-301 (SANITARY)	EA	2
MANHOLE TYPE SW-401 (STORM)	EA	2
SANITARY LIFT STATION	EA	1
INTAKE, SW-505	EA	1
INTAKE, SW-506	EA	1
INTAKE, SW-513	EA	1
PAVEMENT, PCC, 6-INCH	SY	1,690
SIDEWALK, PCC, 5"	SY	2,160
CONVENTIONAL SEEDING, FERTILIZER, MULCH	ACRE	2.3
RIP RAP, CLASS 2	TON	5
SILT FENCE OR SILT FENC FOR DITCH CHECK	LF	1000
INLET PROTECTION DEVICE, INSTALL, MAINTAIN & REMOVE	EA	2